

2018.15
Cobbosseecontee Stream Bridge Rehabilitation
Androscoggin River Bridge Repair
May 17, 2019



Contractor: Wyman & Simpson Inc.

Bid Amount: \$ \$6,784,907

Percent Complete last approved pay estimate: 24%

Project Schedule: Completion date June 4, 2021

Project Scope: The work consists of rehabilitating the Cobbosseecontee Stream Overpass (NB & SB) bridge in the Town of Litchfield/West Gardiner, Maine and repairing the Androscoggin River Overpass (NB & SB) bridges in the City of Lewiston/Town of Auburn, Maine. The work includes concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, post tensioning sleeve repairs, maintenance of traffic, and all other work incidental thereto in accordance with the Plans and Specifications.

2018.15
Cobbosseecontee Stream Bridge Rehabilitation
Androscoggin River Bridge Repair
May 17, 2019

Contractor Schedule: At Cobbosseecontee: Wyman & Simpson completed the pier work and have begun work to remove and extend the abutments. This work is anticipated to be completed by end of June.

At the Androscoggin River: Wyman & Simpson installed staging around pier 2 and will begin pier repair work, which consists of removing deteriorated concrete, blast clean the rebar, form and place concrete.



Extended piers at Cobbosseecontee Stream