

**2018.03**  
**EXIT 44 SOUTHBOUND ON RAMP IMPROVEMENTS**  
**MILE 44.3**  
**Project Update**  
**June 26, 2018**



**Contractor:** R.J. Grondin & Sons                      **Bid Amount:** \$1,436,720  
**Percent Complete last approved pay estimate:** 25%

**Project Schedule:** Completion date November 27, 2018.  
Substantial Completion June 21, 2018

**Project Scope:** The roadway work consists of improving the southbound on ramp at Exit 44 in the Town of Scarborough, Maine. The existing one lane entrance ramp will be widened to accommodate a two lane parallel entrance ramp merging with the two existing mainline travel lanes. The work includes reconstruction and grading on the mainline and ramp with earthwork, pavement, maintenance of traffic, signing, striping, guardrail, and electrical work. Substantial completion is having the work complete except for punchlist items and grass growth.

**Contractor Schedule:** RJ Grondin and Sons will be completing the project this week. The project overran the completion date due to additional milling and paving required.