

**2019.10**  
**Bridge Replacement**  
**Warren Avenue Overpass (Mile 49.0)**  
**July 20, 2020**



Installing temporary barrier northbound for phase 2

**Contractor: Reed & Reed**

**Bid Amount: \$ 17,866,377.50**

**Percent Complete last approved pay estimate: 57.1%**

**Project Schedule:** Completion date June 25, 2021.

**Project Scope:** The work consists of replacing the Warren Avenue Overpass (Northbound and Southbound) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

**Contractor Schedule:** Reed & Reed is planning to switch the northbound traffic into Phase 2 week of July 20<sup>th</sup> then begin Phase 2 demo work. Southbound, they are completing the concrete work for the bridge and will complete the paving of the roadway approaches. They are planning to switch the southbound traffic in August.