

2018.15
Cobbosseecontee Stream Bridge Rehabilitation
Androscoggin River Bridge Repair
November 9, 2018



Contractor: Wyman & Simpson Inc.

Bid Amount: \$ \$6,784,907

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date June 4, 2021

Project Scope: The work consists of rehabilitating the Cobbosseecontee Stream Overpass (NB & SB) bridge in the Town of Litchfield/West Gardiner, Maine and repairing the Androscoggin River Overpass (NB & SB) bridges in the City of Lewiston/Town of Auburn, Maine. The work includes concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, post tensioning sleeve repairs, maintenance of traffic, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Wyman & Simpson completed setting concrete barrier at Cobbosseecontee Stream and has shifted the southbound traffic onto the northbound bridge. They have begun partial demo of the existing southbound bridge. At Androscoggin River, they have been installing a mechanical shielding platform to provide access to the top of the piers. Over the next several weeks they work on the pier and abutment concrete repairs.