

2018.15
Cobbosecontee Stream Bridge Rehabilitation
Androscoggin River Bridge Repair
October 11, 2018



Contractor: Wyman & Simpson Inc.

Bid Amount: \$ \$6,784,907

Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date June 4, 2021

Project Scope: The work consists of rehabilitating the Cobbosecontee Stream Overpass (NB & SB) bridge in the Town of Litchfield/West Gardiner, Maine and repairing the Androscoggin River Overpass (NB & SB) bridges in the City of Lewiston/Town of Auburn, Maine. The work includes concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, post tensioning sleeve repairs, maintenance of traffic, and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: Wyman & Simpson began work at Cobbosecontee Stream installing the crossover by removing guardrail, paving the existing median openings and pavement markings. Traffic will be reduced to one lane in each direction and will use the northbound bridge while Wyman & Simpson work on the southbound bridge. The contractor has also mobilized on site at Androscoggin repair to begin work on the concrete repair.