

**2019.13
Project Update
Exit 45 Embankment Preload
October 11, 2019**



Contractor: Sargent Corporation **Bid Amount:** \$ 14,792,753.00
Percent Complete last approved pay estimate: 0%

Project Schedule: Completion date March 31, 2021

Project Scope: The work consists of constructing preload embankments at Exit 45 of the Maine Turnpike in the Town of Scarborough and City of South Portland, Maine. The work includes clearing, grubbing, wick drains, drainage layers, embankments, gravel, highway lighting, and maintenance of traffic (including temporary ramps).

Contractor Schedule: Sargent Corporation has begun to mobilize on site installing traffic control devices and signs. They are planning to reset the light weight barrier on the Exit 45 interchange bridge last couple weeks of October; this will require closing the southbound off-ramp at night between 9:30pm and 5:0am. They will be clearing trees and shrubs, begin work on the northbound off-ramp and installing truck access entrances at various locations. They are planning to have crews working day and nights.