

**2026.15
Roadside Clearing
Northbound MM18-32
February 20, 2026**



Contractor: Comprehensive Land Technologies, Inc. **Bid Amount:** \$219,196.00

Percent Complete last approved pay estimate: 44.1 %

Project Schedule: Completion date April 17, 2026.

Project Scope: The clearing work consists of clearing trees and other growth, grinding of stumps, and removal of all forest debris generated during clearing operations or preexisting, and all other work incidental thereto in accordance with the plans and specifications.

Contractor Schedule: Comprehensive Land Technologies, Inc. has completed the tree cutting operation utilizing the tree harvester and is currently chipping trees and removing stumps with a forestry mower working from the southernmost limit of work and progressing operations northerly.