

2025.02
Portland Area Pavement Rehabilitation
Northbound Mile 42.0 to 49.3
August 29, 2025



Coastal Road Repair operating a shoulder machine backing up the new pavement.

Contractor: Coastal Road Repair

Bid Amount: \$7,984,120.00

Percent Complete last approved pay estimate: 77.1 %

Project Schedule: Completion date October 24, 2025.

Project Scope: The pavement rehabilitation work consists of milling and filling bridge approaches, median and outside shoulder pavement rehabilitation, overlaying the entire project length including ramp tie-ins, catch basin adjustments to grade, guardrail height adjustments, pavement markings and maintenance of traffic.

Contractor Schedule: Coastal Road Repair has completed mainline paving in all locations and they have completed backing up pavement. They will start adjusting catch basins to finish grade next week and layout the striping for painting in early September. Once that is complete they' will start on the reflective tape and work towards finishing the project.