

2025.02  
Portland Area Pavement Rehabilitation  
Northbound Mile 42.0 to 49.3  
July 18, 2025



Coastal Road Repair's paving crew working on lane 3 under the Exit 46 bridge.

**Contractor:** Coastal Road Repair

**Bid Amount:** \$7,984,120.00

**Percent Complete last approved pay estimate:** 61.5 %

**Project Schedule:** Completion date October 24, 2025.

**Project Scope:** The pavement rehabilitation work consists of milling and filling bridge approaches, median and outside shoulder pavement rehabilitation, overlaying the entire project length including ramp tie-ins, catch basin adjustments to grade, guardrail height adjustments, pavement markings and maintenance of traffic.

**Contractor Schedule:** Coastal Road Repair has completed mainline paving except the 12-foot shoulder. They are currently working on the entering and exiting ramps from Exit 42 to Exit 48. This will take about two weeks. Once the ramps are done, they will tie in the shoulder. Once paving is complete, crews will work on striping, catch basin adjusts, and reflective tape prior to completing the project in the fall.