

2025.06  
Bridge Repair – Androscoggin River Overpass  
Mile 78.9  
August 29, 2025



Looking south at the concrete barrier with forms and reinforcing steel all prepped for new concrete.

**Contractor:** CPM Constructors, Inc.

**Bid Amount:** \$3,680,501.00

**Percent Complete last approved pay estimate:** 37.8 %

**Project Schedule:** Completion date June 18, 2027.

**Project Scope:** The work consists of repairing the Androscoggin River bridge in the Towns of Auburn and Lewiston, Maine. The work includes bridge joint replacement, parapet and railing repairs, parapet and end post rehabilitation, post-tensioning sleeve repair and replacement, bridge deck milling and paving, median approach construction, guardrail replacement, temporary concrete barrier, and maintenance of traffic.

**Contractor Schedule:** The contractor is making progress on repairs to the concrete barrier on the northbound bridge. They have completed the demolition of the old bridge joints in preparation for the new joints that are scheduled to arrive in early September. Once the new joints are in, they will repair the guardrail transitions and pave the roadway prior to opening the bridge up for the winter.