

2025.01
Pavement Rehabilitation, Guardrail & Drainage Improvements,
Bridge Joint Repairs
MM 13.4 to MM 20.0
October 10, 2025



Pike crews working on paving lane 1, southbound.

Contractor: Pike Industries, Inc.

Bid Amount: \$13,139,344.50

Percent Complete last approved pay estimate: 81.8 %

Project Schedule: Completion date October 24, 2025.

Project Scope: The work consists of milling and paving mainline from MM 15.2 to MM 20.0; drainage repairs, guardrail, median grading from MM 13.4 to MM 20.0; joint repairs to the B & M Railroad Overpass at MM 19.0, the Sanford Road/ Routes 9 & 109 Overpass at MM 19.1, and the Wells Interchange Overpass at MM 19.3; and maintenance of traffic. Additional guardrail improvements at MM 21.4 and median improvements at MM 23.4 are also included.

Contractor Schedule: The contractor has completed all paving on the project. They are finishing up the reflective tape installation, catch basin adjusts, and backing up pavement in select locations. This project should be complete by the end of October.