

2026.01
Pavement Rehabilitation – Mile 68.5 to 74.9
Bridge Repairs – Royal River, Washington St., Lisbon St.
August 28, 2026



The MTA paint truck applies final striping on the northbound lanes in Gray.

Contractor: Coastal Road Repair, LLC.

Bid Amount: \$10,132,469.25

Percent Complete last approved pay estimate: 56.9%

Project Schedule: Completion date November 14, 2026

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes and the median and outside shoulders for both northbound and southbound approaches. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. Bridge repairs consist of joint modifications and north abutment joint header installation at the two Royal River Bridges mile marker 71.1. All four bridges will have milling and filling of in accordance with the Plan and Specifications.

Contractor Schedule: Crews are paving the southbound lanes, then laying out striping for the Maine Turnpike crew to paint final lines. Reflective tape and pavement drop-off protection will follow. Bridge repair work should wrap up by mid-September, with the rest of the contract running through the end of October 2026.