

2025.06  
Bridge Repair – Androscoggin River Overpass  
Mile 78.9  
June 20, 2025



Laborers and an excavator are cleaning up around the median drainage prior to paving the crossovers. They will be needed when the bridge joints are replaced.

**Contractor:** CPM Constructors, Inc.

**Bid Amount:** \$3,680,501.00

**Percent Complete last approved pay estimate:** 25.7 %

**Project Schedule:** Completion date June 18, 2027.

**Project Scope:** The work consists of repairing the Androscoggin River bridge in the Towns of Auburn and Lewiston, Maine. The work includes bridge joint replacement, parapet and railing repairs, parapet and end post rehabilitation, post-tensioning sleeve repair and replacement, bridge deck milling and paving, median approach construction, guardrail replacement, temporary concrete barrier, and maintenance of traffic.

**Contractor Schedule:** Earthwork crews have completed the median drainage in preparation for median crossovers. The new bridge joints have been ordered and are anticipated to arrive in late August. In preparation of the joints, crews are working on concrete parapet repairs until the northbound bridge is closed and northbound and southbound use the southbound bridge.