

2025.06
Bridge Repair – Androscoggin River Overpass
Mile 78.9
November 14, 2025



A roller compacts an intermediate layer of pavement at the north end of the northbound Androscoggin River bridge

Contractor: CPM Constructors, Inc.

Bid Amount: \$3,680,501.00

Percent Complete last approved pay estimate: 57.9 %

Project Schedule: Completion date June 18, 2027.

Project Scope: The work consists of repairing the Androscoggin River bridge in the Towns of Auburn and Lewiston, Maine. The work includes bridge joint replacement, parapet and railing repairs, parapet and end post rehabilitation, post-tensioning sleeve repair and replacement, bridge deck milling and paving, median approach construction, guardrail replacement, temporary concrete barrier, and maintenance of traffic.

Contractor Schedule: The contractor has paved the approaches to the new joints at the NB Androscoggin River bridge. They plan to open the bridge to NB traffic by November 21st. They anticipate working through the winter until the weather is too cold to work efficiently. In the spring, the contractor will put both north and south lanes onto the NB bridge and replace the joints on the SB bridge. This work is anticipated to take all of 2026 to complete.