

2025.06
Bridge Repair – Androscoggin River Overpass
Mile 78.9
June 19, 2026



CPM is working on the reinforcing steel for the new southbound bridge joint.

Contractor: CPM Constructors, Inc.

Bid Amount: \$3,680,501.00

Percent Complete last approved pay estimate: 68.1 %

Project Schedule: Completion date June 18, 2027.

Project Scope: The work consists of repairing the Androscoggin River bridge in the Towns of Auburn and Lewiston, Maine. The work includes bridge joint replacement, parapet and railing repairs, parapet and end post rehabilitation, post-tensioning sleeve repair and replacement, bridge deck milling and paving, median approach construction, guardrail replacement, temporary concrete barrier, and maintenance of traffic.

Contractor Schedule: CPM Constructors has placed the concrete for the southern most bridge joint along the southbound bridge. They are focusing their efforts now on the northern joint and hope to have that placed in concrete by late June. Once the joints are complete, the approaches to the bridge will be paved as well as the bridge deck. There are a few concrete repairs to complete as well. The contractor hopes to complete this project in the fall of 2026.