

2026.11
Captain Thomas EVR MM 14.
November 14, 2025



The contractor is spreading loam along the edges of the new southbound EVR

Contractor: RJ Grondin **Bid Amount:** \$289,934.00

Percent Complete last approved pay estimate: 59.7 %

Project Schedule: Completion date June 12, 2026.

Project Scope: The work includes the construction of one new Emergency Vehicle Ramp(EVR) at the Captain Thomas Road Underpass in the Town of Ogunquit. The work also includes maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

Contractor Schedule: The contractor has nearly completed all the contract work for the new EVR. This includes all the gravel, paving, fence, loam, and seed items. The contract will stay open until the spring once grass growth meets contract documents.