

2024.01
Pavement Rehabilitation Exit 1 to 3 & MM 1.3 to 6.8
March 22, 2024



Looking south from Wilson Road, Grondin crews are re-grading the median to improve drainage

Contractor: Pike Industries, Inc.

Bid Amount: \$18,302,432.00

Percent Complete last approved pay estimate: 0.0%

Project Schedule: Completion date July 18, 2025

Project Scope: The work consists of milling and paving the Exits 1, 2, and 3 interchange ramps and mainline from MM 1.3 to MM 6.8, drainage repairs, guardrail, median grading, repairs to the Spruce Creek bridge at MM 2.2, broadcast sealant of York River bridge at MM 5.2, and maintenance of traffic.

Contractor Schedule: Guardrail and median grading crews have started improving the drainage and adjusting the height of the guardrail in various locations throughout the project. It is important to note that the bridge repair crews at Spruce Creek Bridge have relocated to Stroudwater River Bridge to perform emergency repairs to the southbound bridge joint. We thank CPM Constructors and Pike Industries for modifying their schedules to take care of emergency work on behalf of the Authority. The milling and paving crews are anticipated to start in late May and early June. It is anticipated that this project will end in the spring of 2025.