2019.10 Bridge Replacement Warren Avenue Overpass (Mile 49.0) August 27, 2021



Installing Asphaltic Plug Joint

Contractor: Reed & Reed Bid Amount: \$ 17,866,377.50

Percent Complete last approved pay estimate: 93.4%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

Contractor Schedule: Reed & Reed completed final paving and is working on installing the asphaltic plug joints at the bridge ends. They plan to have these completed by the first week in September with final pavement markings being done at night soon after. Turnpike staff will perform a final walk through once that is complete.