

2026.03
Pavement Rehabilitation – Mile 54.5 to 59.5
Bridge Repairs – Piscataqua River Bridges #28 and #31
August 28, 2026



The transfer machine and paver work in unison to help place a smooth surface course of pavement in Gray.

Contractor: Pike Industries, Inc.

Bid Amount: \$7,823,579.50

Percent Complete last approved pay estimate: 56.2 %

Project Schedule: Completion date December 19, 2026

Project Scope: The pavement rehabilitation work consists of milling and filling two travel lanes and the median and outside shoulders for both northbound and southbound approaches. Guardrail height will be adjusted as necessary, with damaged sections of guardrail being replaced where it is needed. All four bridges will have milling and filling of in accordance with the plan and specifications.

Contractor Schedule: The contractor has completed paving and striping of the northbound lanes and is working on milling the southbound lanes as well as performing crack repairs. Once complete, they'll place the surface pavement, stripe, and install reflective tape. They should finish this work by the end of October 2026.