

2024.11
Cumberland Service Plaza
Fuel System Replacement
Southbound MM 58.8
June 20, 2025



The new fuel tanks are buried under the crushed stone with various connections being installed into the tank system.

Contractor: SRS Petroleum Services

Bid Amount: \$2,447,600.00

Percent Complete last approved pay estimate: 58.3 %

Project Schedule: Completion date June 28, 2025

Project Scope: The work consists of removing and replacing the underground gas and diesel storage tanks at the southbound service plaza in Cumberland, providing final installation of temporary gas and diesel dispensers, associated electrical, mechanical, drainage, site work, and maintenance of traffic.

Contractor Schedule: SRS continues to work diligently on installing fuel lines, conduit runs, and concrete work for the fuel islands. Over the next few weeks, they plan to complete their fuel line and conduit installations in preparation for base pavement. At the same time, they will finish the new diesel canopy and rehabilitating the gas canopy. It is anticipated the project will be done by the end of July.