

2024.10
Roadside Clearing MM 32.0 to 25.8 SB
February 23, 2024



A feller buncher clearing trees south of Route 111 in Biddeford.

Contractor: Comprehensive Land Technologies, Inc.

Bid Amount: \$151,143.00

Project Schedule: Completion date April 19, 2024

Project Scope: The clearing work consists of clearing trees and other growth, grinding of stumpage, and removal of all forest debris generated during clearing operations.

Contractor Schedule: The contractor has cleared the first week of February and has been making steady progress. Crews are alternating cutting and bunching as well as chipping all tree cleared to be reused in the biomass industry. The contractor anticipates finishing up around the end of March. MTA maintenance crews have been performing the lane closures and all traffic control duties as part of this project.