

2026.10
Bridge, Toll, and Culvert Repairs
Mile 32.8, 35.7, Mile 79.9, and FS Mile 1.7
May 22, 2026



Looking at Saco Exit 36 Toll Plaza Lane 6, the contractor is working on structural concrete slab repairs and lane sensor replacements.

Contractor: CPM Constructors, Inc.

Bid Amount: \$1,970,955.00

Percent Complete last approved pay estimate: 6.8 %

Project Schedule: Completion date November 20, 2026.

Project Scope: The work consists of South Street Underpass bridge repairs, Mile 32.8, in the Town of Biddeford; Saco Toll Plaza slab repairs, Mile 35.7, in the Town of Saco; Northern Hart Brook culvert repairs, Mile 79.9, in the town of Lewiston; and Falmouth Road Underpass bridge repairs, Mile FS1.7, in the Town of Falmouth. The work includes bridge deck milling and paving, bridge joint rehabilitation, toll plaza slab sensor loop replacement, concrete culvert repairs, bridge girder concrete haunch removal, concrete protective coatings, temporary access road construction, maintenance of traffic and all other incidental work in accordance with the Plans and Specifications.

Contractor Schedule: The contractor completed the Exit 36 Toll repairs in lane 6 at the plaza with isolated concrete slab repairs at the lane sensor locations, replaced the lane sensor, and applied concrete sealant to the concrete slab. The work at Exit 36 associated with this contract is complete with work scheduled to continue at other bridge locations this summer and fall.