

2025.01
Pavement Rehabilitation, Guardrail & Drainage Improvements,
Bridge Joint Repairs
MM 13.4 to MM 20.0
August 29, 2025



Pike crews working on paving lane 1, southbound.

Contractor: Pike Industries, Inc.

Bid Amount: \$13,139,344.50

Percent Complete last approved pay estimate: 65.5 %

Project Schedule: Completion date October 24, 2025.

Project Scope: The work consists of milling and paving mainline from MM 15.2 to MM 20.0; drainage repairs, guardrail, median grading from MM 13.4 to MM 20.0; joint repairs to the B & M Railroad Overpass at MM 19.0, the Sanford Road/ Routes 9 & 109 Overpass at MM 19.1, and the Wells Interchange Overpass at MM 19.3; and maintenance of traffic. Additional guardrail improvements at MM 21.4 and median improvements at MM 23.4 are also included.

Contractor Schedule: The contractor has started paving the Southbound lanes starting in Wells. They anticipate completing mainline and shoulder paving by mid-September. Once that phase is complete, it will take a couple months to back up the edge of pavement, adjust catch basins, paint lines, and install reflective tape.