

2025.02  
Portland Area Pavement Rehabilitation  
Northbound Mile 42.0 to 49.3  
June 20, 2025



Coastal Road Repair's paving crew finishing up the median shoulder paving against the concrete barrier.

**Contractor:** Coastal Road Repair

**Bid Amount:** \$7,984,120.00

**Percent Complete last approved pay estimate:** 42.4 %

**Project Schedule:** Completion date October 24, 2025.

**Project Scope:** The pavement rehabilitation work consists of milling and filling bridge approaches, median and outside shoulder pavement rehabilitation, overlaying the entire project length including ramp tie-ins, catch basin adjustments to grade, guardrail height adjustments, pavement markings and maintenance of traffic.

**Contractor Schedule:** Coastal Road Repair has been working continuously on milling, patching, crack sealing, and shimming the northbound lanes from south of Exit 42 to north of Exit 48. They anticipate completing lane 2 (middle lane) by the end of June. Once complete they will start on the right lane and will pave all the ramps from Exit 42 to Exit 48. There will be over night ramp closures in the project area starting in late June to mid July.