

**2018.19
Cummings Road Bridge Replacement
Project Update
January 17, 2019**



Contractor: CPM Constructors

Bid Amount: \$13,984,117

Percent Complete last approved pay estimate: 4.8%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Cummings Road Bridge over the Maine Turnpike in the Town of Scarborough, Maine. The work includes phased construction of a new three span steel girder bridge, demolition of the existing bridge, ground improvements, construction of lightweight fill approach embankments, and maintenance of traffic through the project site.

Contractor Schedule: CPM Constructors has been busy driving H-pile for pier two and installing temporary earth support systems so they can work at abutment 2.