

**2019.09**  
**Bridge Improvements Stroudwater River Overpass Mile 46.7**  
**& Maine Central Railroad Overpass Mile 47.9**  
**Project Update**  
**December 12, 2019**



New structural steel at Stroudwater NB

**Contractor: Cianbro**

**Bid Amount: \$20,460,607.50**

**Percent Complete last approved pay estimate: 47.3%**

**Project Schedule:** Completion date June 25, 2021.

**Project Scope:** The work consists of improving the Stroudwater River Overpass (NB & SB) bridges and Maine Central Railroad Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, and maintenance of traffic.

**Contractor Schedule:** Work at Stroudwater – Cianbro is setting the new structural steel northbound. They are forming and placing concrete for the southbound substructure, they are planning to set the southbound steel mid-January. Most likely after the steel is set, Cianbro will hold off on further construction until spring.

Work at MCRR – Cianbro placed the southbound bridge deck and is now working on forming the parapet wall for both bridges. They also have been removing form work for the deck underneath the bridge. They are planning to complete the concrete work for MCRR this winter.