

2019.10
Bridge Replacement
Warren Avenue Overpass (Mile 49.0)
June 22, 2020



Crew tying reinforcing steel for the north approach slab at the northbound bridge

Contractor: Reed & Reed

Bid Amount: \$ 17,866,377.50

Percent Complete last approved pay estimate: 43.9%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

Contractor Schedule: Reed & Reed continues to make progress. They poured the NB and SB phase I bridge decks. They have placed the NB parapet, curb, and light weight fill for the approaches. Over the next few weeks, they are planning to pave the NB bridge roadway approaches and bridge deck.