

2019.10
Bridge Replacement
Warren Avenue Overpass (Mile 49.0)
March 19, 2021



Placing concrete in parapet forms

Contractor: Reed & Reed

Bid Amount: \$ 17,866,377.50

Percent Complete last approved pay estimate: 84.5%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of replacing the Warren Avenue Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, removal of the existing bridges, construction of new concrete decks and steel girder superstructures on new integral abutments, and approach roadway work including paving, guardrail, bridge rail, median barrier, and maintenance of traffic.

Contractor Schedule: Reed & Reed completed placing concrete at the end posts and parapets. Over the next several weeks they plan to place the phase 3 approach slabs, which is shown in the photo in front of the barrels. They plan to resume work in the median with gravel and median barrier installation.