

2019.09
Bridge Improvements Stroudwater River Overpass Mile 46.7
& Maine Central Railroad Overpass Mile 47.9
Project Update
January 17, 2020



Looking south at Stroudwater Northbound Bridge

Contractor: Cianbro

Bid Amount: \$20,460,607.50

Percent Complete last approved pay estimate: 53%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of improving the Stroudwater River Overpass (NB & SB) bridges and Maine Central Railroad Overpass (NB & SB) bridges in the City of Portland, Maine. The work includes phased construction, concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, and maintenance of traffic.

Contractor Schedule: Work at Stroudwater – Cianbro is shutting the project down for the winter due to snow and ice. They will resume in March when the weather breaks.