

2019.09
Bridge Improvements Stroudwater River Overpass Mile 46.7
& Maine Central Railroad Overpass Mile 47.9
Project Update
October 9, 2020



Stroudwater Bridges

Contractor: Cianbro

Bid Amount: \$20,460,607.50

Percent Complete last approved pay estimate: 88.8%

Project Schedule: Completion date June 25, 2021.

Project Scope: The work consists of improving the Stroudwater River Overpass bridges and Maine Central Railroad Overpass bridges in the City of Portland, Maine. The work includes phased construction, concrete deck and steel girder placement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, substructure concrete repairs, bearing repairs, and maintenance of traffic.

Contractor Schedule: At MCRR and Stroudwater River, Cianbro is completing final project items such as applying concrete protection penetrating sealer, paving and punch list items. Over the next couple weeks, they will restripe the roadway for final traffic flow.