

**2017.03
Maxwell Rd Bridge
Project Update
October 13, 2017**



Contractor: Reed & Reed, Inc.

Bid Amount: \$ 1,796,866.00

Percent Complete last approved pay estimate: 82%

Project Schedule: Substantially complete by November 17, 2017

Project Scope: The Project consists of highway and bridge work required to replace the existing one lane Maxwell Road bridge over the Maine Turnpike in the Town of Sabattus, Maine. The work includes clearing, grading, drainage, base, pavement, guardrail, structural concrete, concrete deck, fabrication and erection of steel beams, steel bridge rails, and maintenance of traffic.

Contractor Schedule: Reed & Reed will be placing membrane on the new bridge deck and paving the roadway approaches and bridge deck over the next couple of weeks. They currently are planning to open the bridge to traffic November 3rd.