

**2017.03
Maxwell Rd Bridge
Project Update
July 19, 2017**



Contractor: Reed & Reed, Inc.

Bid Amount: \$ 1,796,866.00

Percent Complete last approved pay estimate: 56%

Project Schedule: Substantially complete by November 17, 2017

Project Scope: The Project consists of highway and bridge work required to replace the existing one lane Maxwell Road bridge over the Maine Turnpike in the Town of Sabattus, Maine. The work includes clearing, grading, drainage, base, pavement, guardrail, structural concrete, concrete deck, fabrication and erection of steel beams, steel bridge rails, and maintenance of traffic.

Contractor Schedule: Reed & Reed completed the median pier and began working on the two abutments. They are also regarding the roadway approach to the new elevation. Reed & Reed is planning to set the new structural steel the last week of July.