

**2017.03  
Maxwell Rd Bridge  
Project Update  
March 16, 2017**



**Contractor:** Reed & Reed, Inc.

**Bid Amount:** \$ 1,796,866.00

**Percent Complete last approved pay estimate:** 2%

**Project Schedule:** Substantially complete by November 17, 2017

**Project Scope:** The Project consists of highway and bridge work required to replace the existing one lane Maxwell Road bridge over the Maine Turnpike in the Town of Sabattus, Maine. The work includes clearing, grading, drainage, base, pavement, guardrail, structural concrete, concrete deck, fabrication and erection of steel beams, steel bridge rails, and maintenance of traffic.

**Contractor Schedule:** Reed & Reed is installing the roadway protective shielding. They are planning to close the bridge March 31<sup>st</sup> for the summer. Per the contract, they are allowed up to 7 months until the bridge need to be opened to traffic again.