

**2017.03  
Maxwell Rd Bridge  
Project Update  
June 15, 2017**



**Contractor:** Reed & Reed, Inc.  
**Percent Complete last approved pay estimate:** 28%

**Bid Amount: \$ 1,796,866.00**

**Project Schedule:** Substantially complete by November 17, 2017

**Project Scope:** The Project consists of highway and bridge work required to replace the existing one lane Maxwell Road bridge over the Maine Turnpike in the Town of Sabattus, Maine. The work includes clearing, grading, drainage, base, pavement, guardrail, structural concrete, concrete deck, fabrication and erection of steel beams, steel bridge rails, and maintenance of traffic.

**Contractor Schedule:** Reed & Reed has been working on constructing the median pier. They have place concrete for the footer and pier stem and installed the reinforcing bar cage for the pier cap as seen in the photo. They also have been performing some roadway approach work, such as removing loam from the slopes and slip lining the culvert under Maxwell Road so the side slope can be extend for the future two lane road.