

**2013.08**  
**Bridge Joint Repairs Project Update**  
**October 10, 2013**



**Contractor:** CPM Constructors, Freeport, ME  
**Percent Complete last approved pay estimate:** 0%

**Bid Amount:** \$ 159,960.00  
**Eng. Estimate:** \$220,255.00

**Project Schedule:** Substantial Completion is November 1, 2013. Final completion is November 15, 2013.

**Project Scope:** The work consists of the replacement of existing bridge joint compression seals at Chases Pond Road (MM 6.8), Mountain Road (MM 10.6), Clay Hill Road (MM 11.9), Cummings Road Underpass (Mile 44.6), Running Hill Road (MM 45.4) and Hackett Road (Mile 76.9). The work also consists of miscellaneous steel repairs, joint armor repairs, and header concrete repairs.

**Contractor Schedule:** CPM Constructors completed the joint repair at Running Hill Road and Hackett Road. They plan to work on Cummings Road in South Portland. This work will require the bridge to be closed to traffic at night, traffic will be detoured onto Running Hill Road.