

**2016.02**  
**GRAY INTERCHANGE - EXIT 63**  
**(Mile Marker 63.3)**  
**Project Update**  
**November 9, 2016**



New Southbound on-ramp – portion of interchange bridge removed

**Contractor:** Shaw Brothers, Gorham, Maine  
**Percent Complete last approved pay estimate:** 59%

**Bid Amount:** \$10,730,114.62

**Project Schedule:** Substantially complete by September 29, 2017.

**Project Scope:** The work consists of highway, bridge, and toll system improvements at the Gray Interchange. These improvements include new southbound ramps and a new southbound toll plaza on the west side of the Maine Turnpike where they are proposed to intersect with Route 202 and Route 26A. The improvements include work along the Maine Turnpike, the northbound and southbound ramps, Route 202 and Route 26A. The toll plaza work includes a new toll administration building and toll plaza at the southbound ramps and reconstruction of the existing toll plaza for the northbound ramps. The proposed work and all other work incidental thereto shall be in accordance with the Plans and Specifications.

**Contractor Schedule:** Shaw Brothers has been very busy on the site. The west abutment and roadway approach to the old interchange bridge has been removed. The new southbound on-ramp has been paved and is expected to be open to traffic the week of the 14<sup>th</sup>.