

2016.04
Maple Street Bridge Rehabilitation
Project Update
December 9, 2016



Contractor: Wyman & Simpson

Bid Amount: \$1,373,468

Percent Complete last approved pay estimate: 95%

Project Schedule: Substantially complete by November 18, 2016.

Project Scope: The work consists of replacing the Maple Street bridge superstructure over the Maine Turnpike in the Town of Farmingdale, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic.

Contractor Schedule: Wyman & Simpson opened the bridge to traffic on November 18, meeting the substantial completion date.