

2016.04
Maple Street Bridge Rehabilitation
Project Update
June 16, 2016



Contractor: Wyman & Simpson

Bid Amount: \$1,373,468

Percent Complete last approved pay estimate: 7%

Project Schedule: Substantially complete by November 18, 2016.

Project Scope: The work consists of replacing the Maple Street bridge superstructure over the Maine Turnpike in the Town of Farmingdale, Maine. The work includes concrete deck and steel girder replacement, concrete substructure modifications and repairs, approach work and paving, guardrail, bridge rails, maintenance of traffic.

Contractor Schedule: Wyman & Simpson completed the pier repair and have applied the concrete protective coating. They are waiting for the end of the school year to close the bridge on June 22nd.