

2016.09
Bridge Painting – Mousam River (MM 25),
Exit 52, and Exit 53
Project Update
October 5, 2016



Hunts Hill Road

Contractor: Saffo Contractors, Inc.

Bid Amount: \$1,249,875

Percent Complete last approved pay estimate: 84%

Project Schedule: Substantially complete by October 15, 2016.

Project Scope:

Mousam River Overpass Bridges: Cleaning and painting selected areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a high ratio co-polymerized calcium sulfonate paint system along with all work incidental thereto in accordance with the Specifications.

Exit 52 Interchange Bridge: Cleaning and painting selected areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a three coat NEPCOAT paint system along with all work incidental thereto in accordance with these Specifications.

Exit 53 Interchange Bridge: Cleaning and painting all structural steel and all areas of metal work, excluding the fascia girders and galvanized cross frames, diaphragms, bearing bolsters and bearing assemblies installed in 2012, with a three coat NEPCOAT

Contractor Schedule: Saffo Contractors Inc. completed work at Eagles Nest Road in Gray. They are beginning work on Hunts Hill Road in Gray and should have it completed by mid-October. Work at Exit 52 and 53 continue slowly due to allowable lane closures and the time it takes to set up and take down their staging and containment.