

2016.09
Bridge Painting – Mousam River (MM 25),
Exit 52, and Exit 53
Project Update
August 26, 2016



Exit 52

Contractor: Saffo Contractors, Inc.

Bid Amount: \$1,249,875

Percent Complete last approved pay estimate: 47%

Project Schedule: Substantially complete by October 15, 2016.

Project Scope:

Mousam River Overpass Bridges: Cleaning and painting selected areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a high ratio co-polymerized calcium sulfonate paint system along with all work incidental thereto in accordance with the Specifications.

Exit 52 Interchange Bridge: Cleaning and painting selected areas of structural steel and metal work, and all non-galvanized bearing assemblies, with a three coat NEPCOAT paint system along with all work incidental thereto in accordance with these Specifications.

Exit 53 Interchange Bridge: Cleaning and painting all structural steel and all areas of metal work, excluding the fascia girders and galvanized cross frames, diaphragms, bearing bolsters and bearing assemblies installed in 2012, with a three coat NEPCOAT

Contractor Schedule: Saffo Contractors Inc. completed work Mousam River in Kennebunk. They have been working at Exit 52 for a few week setting up containment, blast cleaning and applying primer. They anticipate completing Exit 52 in a couple of weeks. They began work at Exit 53 power washing the chlorides off the steel and will begin blast cleaning in a couple of weeks. Saffo is bringing up another crew to begin work on Eagle Nest and Hunts Hill Road in the Town of Gray. This work will be performed during the day while the road is closed.