

2017.03  
Maxwell Rd Bridge  
Project Update  
May 18, 2017



**Contractor:** Reed & Reed, Inc.

**Bid Amount:** \$ 1,796,866.00

**Percent Complete last approved pay estimate:** 28%

**Project Schedule:** Substantially complete by November 17, 2017

**Project Scope:** The Project consists of highway and bridge work required to replace the existing one lane Maxwell Road bridge over the Maine Turnpike in the Town of Sabattus, Maine. The work includes clearing, grading, drainage, base, pavement, guardrail, structural concrete, concrete deck, fabrication and erection of steel beams, steel bridge rails, and maintenance of traffic.

**Contractor Schedule:** Reed & Reed has completely removed the old structure and began work on the new median pier. They also began work grubbing the roadway approach slopes prior to reconstructing the new slopes.