

2013.04
Bridge & Culvert Repairs - Saco River, Nonesuch River, Scarborough, and Potters Brook,
Litchfield
Project Update
July 18, 2013



Contractor: CPM Constructors
Percent Complete last approved pay estimate: 20%

Bid Amount: \$1,226,825
Eng. Estimate: \$2,319,000

Project Schedule: Complete November 2013

Project Scope: The work at Saco River Bridge consists of lead paint removal, structural steel girder repairs, bearing replacement, concrete abutment and pier repairs (above and below water), application of protective coating, and maintenance of traffic.

The work at Nonesuch River consists of concrete culvert repairs, epoxy injection crack repairs, riprap installation, erosion repair, and maintenance of traffic.

The work at Potters Brook consists of concrete culvert repairs, epoxy injection crack repairs, and maintenance of traffic.

Contractor Schedule: CPM Constructors began placing concrete at the pier repairs, they are pumping the concrete under the bridge into the forms. They have also begun work on the pier repairs under water using divers. In a couple of weeks they will begin work on structural repairs on the steel.