


2013.04
Bridge & Culvert Repairs - Saco River, Nonesuch River, Scarborough, and Potters Brook,
Litchfield
Project Update
June 19, 2013



Contractor: CPM Constructors
Percent Complete last approved pay estimate: 20%

Bid Amount: \$1,226,825
Eng. Estimate: \$2,319,000

Project Schedule: Complete November 2013

Project Scope: The work at Saco River Bridge consists of lead paint removal, structural steel girder repairs, bearing replacement, concrete abutment and pier repairs (above and below water), application of protective coating, and maintenance of traffic.

The work at Nonesuch River consists of concrete culvert repairs, epoxy injection crack repairs, riprap installation, erosion repair, and maintenance of traffic.

The work at Potters Brook consists of concrete culvert repairs, epoxy injection crack repairs, and maintenance of traffic.

Contractor Schedule: CPM Constructors is wrapping up with the pier repair demo areas and will begin forming the repair areas for concrete. CPM is currently on schedule. The MTA is currently negotiating a price to remove a large portion of the piers between the bridges to save on long term repair costs. These sections were found to be far more deteriorated than realized.