

**2013.04**  
**Bridge & Culvert Repairs - Saco River, Nonesuch River, Scarborough, and Potters Brook,**  
**Litchfield**  
**Project Update**  
**May 16, 2013**



**Contractor:** CPM Constructors  
**Percent Complete last approved pay estimate:** 0%

**Bid Amount:** \$1,226,825  
**Eng. Estimate:** \$2,319,000

**Project Schedule:** Complete November 2013

**Project Scope:** The work at Saco River Bridge consists of lead paint removal, structural steel girder repairs, bearing replacement, concrete abutment and pier repairs (above and below water), application of protective coating, and maintenance of traffic.

The work at Nonesuch River consists of concrete culvert repairs, epoxy injection crack repairs, riprap installation, erosion repair, and maintenance of traffic.

The work at Potters Brook consists of concrete culvert repairs, epoxy injection crack repairs, and maintenance of traffic.

**Contractor Schedule:** CPM Constructors begun work on the piers, they started work on pier one of five.