

2013.04
Bridge & Culvert Repairs - Saco River, Nonesuch River, Scarborough, and Potters Brook,
Litchfield
Project Update
November 14, 2013



Jacking the bridge to replace bearings

Contractor: CPM Constructors
Percent Complete last approved pay estimate: 69%

Bid Amount: \$1,226,825
Eng. Estimate: \$2,319,000

Project Schedule: Complete November 2013

Project Scope: The work at Saco River Bridge consists of lead paint removal, structural steel girder repairs, bearing replacement, concrete abutment and pier repairs (above and below water), application of protective coating, and maintenance of traffic.

The work at Nonesuch River consists of concrete culvert repairs, epoxy injection crack repairs, riprap installation, erosion repair, and maintenance of traffic.

The work at Potters Brook consists of concrete culvert repairs, epoxy injection crack repairs, and maintenance of traffic.

Contractor Schedule: CPM Constructors has completed the contract work. Work at Potters Brook was suspended due to high water experienced in October. The remaining work will be addressed in 2014.