

2014.01
Pavement Rehabilitation and
Bridge Deck Resurfacing (MM23.3 – 30.3)
Project Update
April 17, 2014



Contractor: Pike Industries, Westbrook, ME

Bid Amount: \$6,628,302.66

Percent Complete last approved pay estimate: 0%

Project Schedule: September 19, 2014

Project Scope: The pavement rehabilitation work consists of milling and filling the three 12-foot wide lanes in Locations 1 and 2. Locations 3 and 4 involve repairs to the Mousam and Kennebunk River bridges. The work also involves drainage, pavement markings, clear zone improvements including guardrail modifications, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

The General Limits of work are as follows:

Location 1: 7 Miles of northbound travel lanes commencing at Mile 23.3 (Sta. 1098+00) in the Town of Kennebunk and extending northerly to Mile 30.3 (Sta. 1463+50) in the Town of Arundel;

Location 2: 7 Miles of southbound travel lanes commencing at Mile 30.3 (Sta. 1463+50) in the Town of Arundel and extending southerly to Mile 23.3 (Sta. 1098+00) in the Town of Kennebunk.

2014.01
Pavement Rehabilitation and
Bridge Deck Resurfacing (MM23.3 – 30.3)
Project Update
April 17, 2014

Location 3: Mousam River Bridge Repairs at Mile Marker 25.0 (Sta. 1183+30.00).

Location 4: Kennebunk River Bridge Repairs at Mile Marker 27.2 (Sta. 1303+07.00).

Contractor Schedule: Pike Industries removed the pavement from the Mousam River and Kennebunk River phase 1, which is lane 3 and the outside shoulder. Repairs have been made to the decks and the bridges will have new membrane and pavement. Pike will then move traffic onto the new pavement and repeat the repairs on the inside lanes on the bridges. Pike is also adjusting guardrail on the outside shoulder.