

**2014.01  
Pavement Rehabilitation and  
Bridge Deck Resurfacing (MM23.3 – 30.3)  
Project Update  
March 19, 2014**



Removing SNAPs

**Contractor:** Pike Industries, Westbrook, ME

**Bid Amount:** \$6,628,302.66

**Percent Complete last approved pay estimate:** 0%

**Project Schedule:** September 19, 2014

**Project Scope:** The pavement rehabilitation work consists of milling and filling the three 12-foot wide lanes in Locations 1 and 2. Locations 3 and 4 involve repairs to the Mousam and Kennebunk River bridges. The work also involves drainage, pavement markings, clear zone improvements including guardrail modifications, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications.

The General Limits of work are as follows:

Location 1: 7 Miles of northbound travel lanes commencing at Mile 23.3 (Sta. 1098+00) in the Town of Kennebunk and extending northerly to Mile 30.3 (Sta. 1463+50) in the Town of Arundel;

**2014.01**  
**Pavement Rehabilitation and**  
**Bridge Deck Resurfacing (MM23.3 – 30.3)**  
**Project Update**  
**March 19, 2014**

Location 2: 7 Miles of southbound travel lanes commencing at Mile 30.3 (Sta. 1463+50) in the Town of Arundel and extending southerly to Mile 23.3 (Sta. 1098+00) in the Town of Kennebunk.

Location 3: Mousam River Bridge Repairs at Mile Marker 25.0 (Sta. 1183+30.00).

Location 4: Kennebunk River Bridge Repairs at Mile Marker 27.2 (Sta. 1303+07.00).

**Contractor Schedule:** Pike Industries is mobilizing onsite this week and will begin to install construction signs the last week of March. They are planning to complete the bridge repair at Mousam River and Kennebunk River then begin milling and paving in June.