

2014.02
Clearing Mile Marker 63 to 75
Project Update
April 23, 2015



Contractor: CLT, Inc. – South China, ME
Percent Complete last approved pay estimate: 88%

Bid Amount: \$246,190

Project Schedule: Completion May 15, 2015

Project Scope:

The clearing work consists of clearing trees and other growth, grinding of stumpage, and removal of all forest debris generated during clearing operations or pre-existing.

Contractor Schedule: Comprehensive Land Technologies, Inc. completed all large scale cutting, they are now trimming stumps flush to the ground and removing any slash on the fore slope and ditch lines. Over the next several weeks they will continue to trim stumps and will begin to apply herbicide to the stumps. They are currently on schedule to complete this project on time.