

2014.03
Pavement Rehabilitation MM 102.6 to MM 109.1
Guardrail and Clear Zone Improvements MM 100.3 to 109.1
Project Update
July 21, 2014



Contractor: Lane Construction Corp.
Percent Complete last approved pay estimate: 28%

Bid Amount: \$4,191,477

Project Schedule: October 17, 2014

Project Scope: The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes in Locations 1 and 2 from mile 102.6 to mile 109.1. The work also involves drainage, guardrail, berm drop-off correction, pavement markings, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications in Locations 1 through 4.

The General Limits of work are as follows:

Location 1: Milling and paving of northbound travel lanes from Mile 102.6 (Sta. 5240+00) in the Town of West Gardiner and extending northerly to Mile 109.1 (Sta. 5585+00) in the City of Augusta;

Location 2: Milling and paving of southbound travel lanes from Mile 109.1 (Sta. 5585+00) in the City of Augusta and extending southerly to Mile 102.6 (Sta. 5240+00) in the Town of West Gardiner;

2014.03
Pavement Rehabilitation MM 102.6 to MM 109.1
Guardrail and Clear Zone Improvements MM 100.3 to 109.1
Project Update
July 21, 2014

Location 3: Clear zone and drainage work of northbound travel lanes from Mile 100.3 (Sta. 5118+56) in the Town of West Gardiner and extending northerly to Mile 109.1 (Sta. 5585+00) in the City of Augusta;

Location 4: Clear zone and drainage of southbound travel lanes from Mile 109.1 (Sta. 5585+00) in the City of Augusta and extending southerly to Mile 100.3 (Sta. 5118+56) in the Town of West Gardiner.

Contractor Schedule: Lane Construction has begun to pave surface northbound and mill the southbound lanes concurrently. They are also completing the culvert work that was required to be completed during low flow. To date, they are on schedule to complete this project on time.