

2014.03
Pavement Rehabilitation MM 102.6 to MM 109.1
Guardrail and Clear Zone Improvements MM 100.3 to 109.1
Project Update
June 17, 2014



Contractor: Lane Construction Corp.
Percent Complete last approved pay estimate: 0%

Bid Amount: \$4,191,477

Project Schedule: October 17, 2014

Project Scope: The pavement rehabilitation work consists of milling and resurfacing the two 12-foot wide lanes in Locations 1 and 2 from mile 102.6 to mile 109.1. The work also involves drainage, guardrail, berm drop-off correction, pavement markings, maintenance of traffic and all other work incidental thereto in accordance with the Plans and Specifications in Locations 1 through 4.

The General Limits of work are as follows:

Location 1: Milling and paving of northbound travel lanes from Mile 102.6 (Sta. 5240+00) in the Town of West Gardiner and extending northerly to Mile 109.1 (Sta. 5585+00) in the City of Augusta;

2014.03
Pavement Rehabilitation MM 102.6 to MM 109.1
Guardrail and Clear Zone Improvements MM 100.3 to 109.1
Project Update
June 17, 2014

Location 2: Milling and paving of southbound travel lanes from Mile 109.1 (Sta. 5585+00) in the City of Augusta and extending southerly to Mile 102.6 (Sta. 5240+00) in the Town of West Gardiner;

Location 3: Clear zone and drainage work of northbound travel lanes from Mile 100.3 (Sta. 5118+56) in the Town of West Gardiner and extending northerly to Mile 109.1 (Sta. 5585+00) in the City of Augusta;

Location 4: Clear zone and drainage of southbound travel lanes from Mile 109.1 (Sta. 5585+00) in the City of Augusta and extending southerly to Mile 100.3 (Sta. 5118+56) in the Town of West Gardiner.

Contractor Schedule: Lane Construction began milling the week of June 2nd. They are planning to mill the northbound lanes first then the southbound lanes. The milling operation should be completed early July. They are also currently adjusting guardrail, changing out guardrail end treatments and replacing rusted out culvert ends.